

Domestic Air Tightness Test – Site Readiness Checklist

Before commencement of air pressure testing, please ensure the following checklist is completed.

We will require

- The use of two 240v electric sockets.
- Full set of drawings. *(Including floorplans, sections & Elevations)*
- Design SAP Calculations or Design Air Permeability.

You must ensure

- The building envelope is complete. *(Including all doors, windows & cladding)*
- All fixtures & fittings are fitted. *(Including all lighting & sockets)*
- All penetrations through the external envelope are sealed.
- All loft hatches /storage doors are fitted with appropriate draft excluders.
- All waste pipes passing through the external walls and ceilings are sealed.
- All plumbing is completed and traps have water in.
- All skirting boards are fitted and sealed top & bottom.

If applicable

- All boxing in housing services, to be sealed.
- Integral garage with door to the house has draft excluder.
- Chimney to be sealed.

Please forward required documents to info@ukbuildingcompliance.co.uk or via post to UK Building Compliance, Unit 5, Carr House, 8 Hawley Road, Hinckley, Leicestershire, LE10 0PR.