

***Please Forward this checklist to your site management at least 5 days before the agreed test date to ensure that the site is ready to be tested and avoid aborted test fees.**

What type of ventilation system has been installed?

- Intermittent Extract Fans
- Whole House Ventilation
- Whole House Ventilation (with heat recovery)
- DMEV (de-centralised) i.e Trickle & Boost

Are all extract fans connected to an isolated power supply?

- Yes
- No

If Using Intermittent Fans, Have The Fans Been Correctly Specified To Ensure The Following Flow rates?

- Kitchen (over hob) = 300 Litres/Second
- Kitchen (Room) = 60 Litres/Second
- Utility Room = 30 Litres/Second
- Bathroom = 15 Litres/Second
- En-Suite = 15 Litres/Second
- Cloak Room = 6 Litres/Second

***please note: If a DMEV System is being used, have the boost and trickle rate been correctly set?**

- Yes
- No

If not, these will be charged at an additional £7.50 +VAT per fan.

Please confirm the type of ductwork that has been used.

- Rigid Flat Duct
- Rigid Round Duct
- Flexible Round Duct
- Semi Rigid Round Duct

I confirm the above information is correct and agree that the site is deemed ready for testing and acknowledge that charges may apply if the above information is incorrect or false.

Signed:

Date: